

GOVERNMENT OF ANDHRA PRADESH
ABSTRACT

Greater Hyderabad Municipal Corporation – Construction of Flyover at Greenlands Junction – Approval of compensation towards elongation of contract – Administrative sanction – Accorded – Orders – Issued.

MUNICIPAL ADMINISTRATION AND URBAN DEVELOPMENT (F2) DEPARTMENT

G.O.Ms.No. 165

Dated: 21st February, 2009

Read :-

From the Commissioner and Special Officer, Greater Hyderabad Municipal Corporation, Hyderabad letter No.ENC/GHMC/2008-09/512, dated 27.12.2008

* * *

O R D E R :

The Commissioner and Special Officer, Greater Hyderabad Municipal Corporation, Hyderabad has stated that Government vide G.O.Ms.No.363 MA, dated 04.09.2004 have directed the Municipal Corporation of Hyderabad to take up the construction of 3 flyovers under phase-I, as a part of Traffic Master Plan, which includes a flyover at Green Lands Junction.

2. The Commissioner and Special Officer, Greater Hyderabad Municipal Corporation, Hyderabad has further stated that G.O.Ms.No.767 MA, dated 23.08.2005 have accorded administrative sanction for construction of Flyover at Green Lands Junction with a cost of Rs.18.50 crores. Revised administrative sanction for Rs.20.20 crores was sanctioned vide G.O.Ms.No.284, Municipal Administration and Urban Development (F2) Department, dated 27.05.2006.

3. The work of construction of flyover at Green Lands junction was awarded to M/s JMC Projects India Ltd. at a contract amount of Rs.13,35,90,265/- with a period of completion as 15 months. Date of start being 25th November, 2005.

4. M/s L&T Ramboll Consulting Engineers Ltd, a reputed agency, was appointed as Project management consultants to this work which includes Proof checking of design & drawings submitted by EPC Contractor, day to day supervision of works, QA & QC including Certification of Bills.

5. The Commissioner and Special Officer, Greater Hyderabad Municipal Corporation, Hyderabad has stated that the date of completion of the project as per agreement was 24th February, 2007 which could not be achieved due to delay in the shifting of various utilities and acquisition of affected private properties etc.

6. The Commissioner and Special Officer, Greater Hyderabad Municipal Corporation, Hyderabad has furnished the abstract of the evaluation done by department for various claims, recommended by the Consultants M/s L&T Ramboll Consulting Engineers Ltd. against the claims preferred by the contractor.

7. The worked amount of Rs.18,42,16,842.00 is well within the administrative sanction of Rs.20.20 crores.

8. The Commissioner and Special Officer, Greater Hyderabad Municipal Corporation, Hyderabad has stated that he has agreed for the above payments duly verifying the facts of delays of the handing over of the properties from Town Planning Section of Greater Hyderabad Municipal Corporation. He has also agreed for the release of 50% of the above amounts to be released to the contractor in anticipation of the approval of Government in the interest of early completion of work.

9. The Commissioner and Special Officer, Greater Hyderabad Municipal Corporation, Hyderabad has further stated that the Standing Committee vide Resolution No.1297, dated 24.12.2008 has recommended the matter to Government through the Corporation. The General Body of Greater Hyderabad Municipal Corporation vide Resolution No.294, dated 24.12.2008 has recommended to the

Government for according approval for payment of the following amount to M/s JMC Projects (India) Ltd., EPC Contractor for the work of Design and Construction of Flyover at Greenlands Junction :

| | | |
|------|---|-------------------|
| i) | Compensation for additional items executed beyond the scope of work | Rs. 12,35,016.00 |
| ii) | Compensation recommended for elongation of contract (beyond 24.02.07) | Rs.2,64,53,451.00 |
| iii) | Price Escalation for contract period | Rs. 16,69,315.00 |
| iv) | Additional cost of ROB with present SSR | Rs. 73,71,853.00 |
| | Total cost | Rs.3,67,29,635.00 |

10. The Commissioner and Special Officer, Greater Hyderabad Municipal Corporation, Hyderabad has stated that the General Body also recommended to the Government to ratify the action of the Greater Hyderabad Municipal Corporation in having released 50% of the above amount i.e. 1,83,64,317.50 to M/s JMC Projects (India) Ltd. in anticipation of the Government orders in the interest of the early completion of the work. He has requested the Government to issue necessary orders in the matter.

11. Government after careful examination of the matter issue the following orders :-

- (i) Payment of the amount of Rs.3,67,29,635/- (Three crores, sixty seven lakhs, twenty nine thousand, six hundred and thirty five only) to M/s JMC Projects (India) Ltd. is approved.
- (ii) The action of the Commissioner and Special Officer, Greater Hyderabad Municipal Corporation, Hyderabad in having releasing 50% of the amount of Rs.1,83,64,317.50ps to the contractor M/s JMC Projects (India) Ltd., in anticipation of the Government orders is ratified.

12. The expenditure shall be met from the Greater Hyderabad Municipal Corporation funds.

13. The Commissioner and Special Officer, Greater Hyderabad Municipal Corporation, Hyderabad shall take necessary action in the matter accordingly.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

S.P.SINGH.
EX-OFFICIO PRINCIPAL SECRETARY TO GOVERNMENT.

To
The Commissioner and Special Officer,
Greater Hyderabad Municipal Corporation, Hyderabad
Copy to P.S. to Minister (MA&UD)

//FORWARDED :: BY ORDER//

SECTION OFFICER.